

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 1  
05/03/05

**District 10**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-4-12.5/26.5 10-1A2104 STP- ( )		IN ALPINE COUNTY AT ROUTE 4 FROM LAKE ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	H M BYARS CONSTRUCTION CO P O BOX 10047 RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0% 0%
HA23							
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028) P-P016-(028)		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED INC P O BOX 1630 LODI CA 95241 (209)334-0790		\$2,134,971 \$0 \$0	11/16/04 12/06/04	0% 0%
HA22 SWPPP							
10-AMA-49-3.4/0 10-0H2704 ACST-P049-(134) PHG-P049-(134)		IN AMADOR COUNTY NEAR JACKSON AT CLINTON ROAD SIGNAL AND LIGHTING	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857		\$195,501 \$0 \$0	02/28/05 03/09/05	0% 0%
HB1 SWPPP							
10-AMA-49-7.0/11 10-049944 ACST-P049-(129) P-P049-(129)		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING STIMPEL A JOINT VENTURE P O BOX 492335 REDDING CA 960492335 (530)223-6605	MIKE HONMA 260 HANFORD ST SUTTER CREEK, CA 95685 (209)267-9068	\$23,669,293 \$10,634,901 \$1,298,289	03/22/04 03/26/04 06/13/06	30% 45%
HE14 SWPPP							
10-AMA-88-24.3/24.4 10-2A4104 ER- ( )		IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630 LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0% 0%
HA23							
10-AMA-104-3.6/0 10-2A2704 ACST-S104-(003)		IN AMADOR COUNTY NEAR IONE FROM 0.2 KM WEST OF DRY CREEK BRIDGE TO 0.2 KM EAST OF DRY CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY POST OFFICE BOX 1508 RANCHO CORDOVA, CA 95741	STANLEY T. OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,983,435 \$924,366 \$0	06/10/04 06/26/04 12/31/05	30% 47%
HA21 SWPPP							
						SUSPENDED	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 2  
05/03/05

**District 10**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001) P-P124-(001)		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028		\$2,694,213 \$0 \$0	04/06/05 04/13/05	0% 0%
HA21	SWPPP						
10-CAL-4-49.6/53.8 10-0K4804		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 4.8 KM EAST OF BLACK SPRINGS ROAD THERMOPLASTIC TRAFFIC STRIPING	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE  RANCHO CORDOVA CA 95742 (916)635-5175		\$206,260 \$0 \$0	04/08/05 04/22/05	0% 0%
HM4	SWPPP						
10-MER-5-16.7/18.4 10-0J8204 ACIM-005 -(132) G-005 -(132) ACIM-005 -(132) HB1	SWPPP	IN MERCED COUNTY NEAR LOS BANOS FROM M BILLY WRIGHT ROAD TO 0.1 KM SOUTH OF CALIFORNIA AQUEDUCT CONSTRUCT THRIE BEAM MEDIAN BARRIER	PC&N CONSTRUCTION, INC 1175 GREENVILLE RD  LIVERMORE CA 94550 (925)373-1986		\$431,862 \$0 \$0	04/01/05 04/14/05	0% 0%
10-MER-5-24.9/30.3 10-0F3104 ACIM-005 -(131) G-005 -(131)		IN MERCED COUNTY NEAR SANTA NELLA FROM WEST BANK ROAD UNDERCROSSING TO TAGLIO ROAD OVERCROSSING CONSTRUCT MEDIAN BARRIER	PC&N CONSTRUCTION, INC 5301-F BYRON HOT SPRINGS RD.  BYRON, CA 94514	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 94514 (559)665-9083	\$1,498,466 \$245,704 \$245,704	11/23/04 12/15/04 08/08/05	17% 16%
HB1	SWPPP						
10-MER-99-23.8/26.5 10-0A5204 ACST-P099-(475) PH-P099-(475)		IN MERCED COUNTY IN AND NEAR ATWATER AND LIVINGSTON FROM 0.5 KM SOUTH OF GROVE AVENUE TO INDUSTRIAL DRIVE CONSTRUCT ROAD AND MODIFY MEDIAN	TEICHERT CONSTRUCTIONS P. O. BOX 3367  TURLOCK CA 95381-3367	VIRK KEWAL P.O.BOX 878 CHOWCHILLA CA 93610 (559)665-9083	\$2,455,523 \$1,112,138 \$418,049	07/14/04 07/30/04 09/19/05	38% 45%
HB1	SWPPP						
10-MER-99-28.2/36.4 10-2A50U4 ACNH-P099-(436)		IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE  CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,532,235 \$2,270,309 \$11,970	04/24/02 05/14/02 10/06/06	61% 91%
HE12	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 3  
05/03/05

**District 10**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-36.3/36.7 10-0K4204 ACST-P099-(481) PHG-P099-(481)		IN MERCED COUNTY IN TURLOCK FROM SOUTH TURLOCK OVERCROSSING TO GRIFFITH AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	W JAXON BAKER INC P O BOX 994248  REDDING CA 960994248 (530)241-1086	DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1147	\$333,522 \$0 \$0	12/21/04 01/03/05	0% 0%
HB1	SWPPP						SUSPENDED
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027) P-P140-(027)		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248  REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$2,547,392 \$2,521,373 \$0	02/13/03 02/25/03 10/14/08	99% 98%
HA22	SWPPP						SUSPENDED
10-MPA-140-34.0/51 10-0A8204 ER-3117-(001)		ABOUT 5 MILES EAST OF MIDPINES IN THE F AND H CONSTRUCTION MERCED RIVER CANYON FROM BRICE BURG TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR	P O BOX 55245  STOCKTON CA 95205		\$2,000,000 \$0 \$0	01/21/97 01/21/97	0% 0%
HA23							
10-SJ-4-17.6/19.5 10-3A9304 ACNH-X077-(012)		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET  RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,547,850 \$1,264,136 \$9,715	03/07/03 03/18/03 12/31/07	48% 83%
HA25	SWPPP						
10-SJ-4-19.8/0 10-0H6004 ACST-S004-(128) PH-S004-(128)		IN SAN JOAQUIN COUNTY NEAR STOCTION FROM ROUTE 4 AND 99 SEPARATION TO EAST STOCKTON RAILROAD CROSSING LEFT TURN CHANNELIZATION	BAY CITIES PAVING AND GRADING INC P O BOX 6227  CONCORD CA 945246227 (925)687-6666		\$275,813 \$0 \$0	01/21/05 02/04/05	0% 0%
HB1	SWPPP						
10-SJ-5-14.4/14.6 10-0H2104 ACIM-005 -(321) ACIM-005 -(321)		IN SAN JOAQUIN COUNTY NEAR MOSSDALE AT SAN JOAQUIN RIVER BRIDGE REHABILITATE BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST 3701 MALLARD DRIVE  BENICIA, CA-94510	SHIVINDER SINGH 1110 W.KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$916,610 \$0 \$0	03/15/05 03/23/05 08/05/05	0% 0%
HA21	SWPPP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 4  
05/03/05

**District 10**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-24.5/25.5 10-0A6724		IN SAN JOAQUIN COUNTY IN STOCKTON AT EIGHTH STREET UNDERCROSSING AND AT CHARTER WAY UNDERCROSSING REHABILITATE RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011		\$519,985 \$0 \$0	10/05/04 10/14/04	0% 0%
HA22	SWPPP						
10-SJ-5-26.5/27 10-3A2604 ACIM-005 -(318) ACIM-005 -(318)		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.5 KM NORTH OF ROUTE 5 AND 4 SEPARATION TO 0.2 KM SOUTH OF BUENA VISTA AVENUE UNDERCROSSIN REHABILITATE BRIDGE	CALIFORNIA ENGINEERING CONTRACTORS INC. 20 HAPPY VALLEY ROAD  PLEASANTON, CA-94566	SHIVINDER SINGH 1110 W, KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209)333-6972	\$5,183,250 \$4,976,939 \$524,967	04/21/04 05/07/04 04/25/05 04/25/05	10% 95%  SUSPENDED
HA21	SWPPP						
10-SJ-5-27.0/27.9 10-263414 ACIM-005 -(317) ACIM-005 -(317)		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.5 KM NORTH OF STOCKTON CHANNEL VIADUCT TO MONTE DIABLO AVENUE UNDERCROSSING CONSTRUCT RETROFIT SOUNDWALL	VIKING CONSRUCTION P.O.BOX 1508 RANCHO CORDOVA CA 95741- 1508	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6923	\$4,588,231 \$4,214,968 \$378,558	12/30/03 01/16/04 05/23/05	65% 90%
HB311	SWPPP						
10-SJ-5-28.2/29.8 10-0K5204		IN SAN JOAQUIN AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	DEBRUIN CONSTRUCTION INC. P.O. BOX 1355  FRENCH CAMP, CA-95231	SHIVINDER SINGH 1110 W. KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209)333-6972	\$270,340 \$151,070 \$151,070	11/09/04 12/01/04 06/14/05	18% 56%
HM3H	SWPPP						
10-SJ-88-11.9/12.5 10-2A9104 ACST-X077-(013) PHG-X077-(013)		IN SAN JOAQUIN COUNTY NEAR LODI AND LOCKEFORD AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	GEORGE REED, INC. P. O. BOX 1630 LODI, CA 95241 P. O. BOX 1630  LODI, CA 95241	JOHN YANGUBA 1110 KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$1,619,730 \$1,573,998 \$28,814	03/22/04 04/07/04 05/03/05	94% 89%
HB1	SWPPP						
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429) STPL-6210-(001)		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209)941-1926	\$24,161,624 \$20,392,211 \$759,376	05/13/02 05/28/02 06/22/05	91% 83%
HE11 HE11	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 5  
05/03/05

**District 10**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$449,829 \$413,559 \$0	06/17/03 06/27/03 12/29/06	52% 90%
HB32	SWPPP						
10-SJ-120-3.3/6.1 10-0J7904		IN SAN JOAQUIN COUNTY IN MANTECA FROM AIRPORT WAY OVERCROSSING TO 0.1 KM WEST OF SPRECKLES ROAD UNDERCROSSING TRAFFIC MONITORING STATION	RICHARD A. HEAPS ELECTRIC CONTRACTOR, INC. 8908 FLORIN ROAD SACRAMENTO CA 95829	SAYED HASHEMYAN 911 SAN JUAN AVE STOCKTON CA 95203 (209)941-1911	\$520,919 \$456,330 \$72,477	06/07/04 06/17/04 04/29/05	82% 87%
ACST-P120-(046) PHG-P120-(046)							
HB1	SWPPP						
10-SJ-120-6.7/7 10-0A7504		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.3 KM WEST TO 0.3 KM EAST OF AUSTIN ROAD INSTALL TRAFFIC SIGNALS	GEORGE REED PO BOX 4760  MODESTO, CA 95352	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON CA 95203 (209)942-6160	\$1,093,962 \$6,300 \$6,300	08/09/04 08/25/04 10/26/05	1% 1%
ACST-P120-(045) PHG-P120-(045)							
HB1	SWPPP						
10-SJ-120-9.4/16.6 10-0A7404		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.9 KM EAST OF JACK TONE ROAD TO 0.1 KM EAST OF IRWIN AVENUE WIDEN EXISTING HIGHWAY	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON, CA 95201-1118 P O BX 1118  STOCKTON, CA 95201-1118	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON, CA 95203 (209)942-6160	\$5,545,635 \$724,647 \$282,488	06/29/04 07/15/04 10/26/05	42% 13%
ACNH-P120-(044)							
HA22	SWPPP						
10-StA-120-4.2/6.1 10-281204		IN STANISLAUS COUNTY IN OAKDALE AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GEORGE REED INC P O BOX 4760  MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,837,980 \$231,636 \$198,403	10/14/04 11/01/04 09/30/05	0% 5%
ACNH-X099-(468)							
HA22	SWPPP						SUSPENDED
10-StA-132-8.3/0 10-0J5704		IN STANISLAUS COUNTY NEAR MODESTO AT HART ROAD INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD  SACRAMENTO CA 95829 (916)386-8857	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1147	\$316,812 \$0 \$0	03/10/05 03/18/05 08/24/05	0% 0%
ACST-P132-(045) PHG-P132-(045)							
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 6  
05/03/05

**District 10**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-TUO-49-14.7/0 10-0E5104 ACST-P049-(133) PHG-P049-(133)		IN TUOLUMNE COUNTY AT JAMESTOWN AT INTERSECTION OF ROUTE 49 AND RAWHIDE ROAD AND HUMBUG STREET INSTALL SIGNALS	CLAYBORN CONTRACTING   (530)268-9512	BLUM, ALFRED WATERFRONT II CONSTRUCTION 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7216	\$211,121 \$55,398 \$55,398	12/16/04 12/23/04 06/01/05	36% 26%
HB1	SWPPP						
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037) P-P108-(037)		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT VENTURE P O BOX 598  WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED   (209)536-2646	\$42,227,700 \$41,238,790 \$3,000	06/21/01 07/07/01 08/23/07	0% 0%
HE14	SWPPP						PLANT EST SATIS
10-TUO-108-51.6/57.8 10-0J9904		IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GEORGE REED INC P O BOX 548  SONORA CA 95370 (209)984-5202		\$838,703 \$0 \$0	04/08/05 04/21/05	0% 0%
HM1	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$140,308,765</u>	<b>Completed to Date:</b>	<u>\$93,408,772</u>	<b>Work This Month:</b>	<u>\$4,444,579</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-12.5/26.5	10-1A2104	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-3.4/0	10-0H2704	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-24.3/24.4	10-2A4104	1
10-AMA-104-3.6/0	10-2A2704	1
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-49.6/53.8	10-0K4804	2
10-MER-5-16.7/18.4	10-0J8204	2
10-MER-5-24.9/30.3	10-0F3104	2
10-MER-99-23.8/26.5	10-0A5204	2
10-MER-99-28.2/36.4	10-2A50U4	2
10-MER-99-36.3/36.7	10-0K4204	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MPA-140-34.0/51	10-0A8204	3
10-SJ-4-19.8/0	10-0H6004	3
10-SJ-4-17.6/19.5	10-3A9304	3
10-SJ-5-24.5/25.5	10-0A6724	3
10-SJ-5-26.5/27	10-3A2604	4
10-SJ-5-27.0/27.9	10-263414	4
10-SJ-5-28.2/29.8	10-0K5204	4
10-SJ-5-14.4/14.6	10-0H2104	4

### Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-88-11.9/12.5	10-2A9104	4
10-SJ-99-14.1/15	10-1A7004	4
10-SJ-99-28.2/29	10-0J6104	5
10-SJ-120-6.7/7	10-0A7504	5
10-SJ-120-9.4/16.6	10-0A7404	5
10-SJ-120-3.3/6.1	10-0J7904	5
10-STA-120-4.2/6.1	10-281204	5
10-STA-132-8.3/0	10-0J5704	5
10-TUO-49-14.7/0	10-0E5104	6
10-TUO-108-51.6/57.8	10-0J9904	6
10-TUO-108-1.8/4.6	10-3404U4	6

### Statement of Ongoing Contracts - Federal Aid

District			
10			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$12,618,419	\$9,437,611
-F-	FEDERAL AID (PRIMARY)	\$38,625,324	\$24,882,939
-S-	FEDERAL AID (SECONDARY)	\$84,279,906	\$58,523,593
-SH-	STATE HIGHWAY	\$2,285,117	\$564,629
-ER-	STORM DAMAGE REPAIR	\$2,500,000	\$0



**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	10			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
<b>District Total:</b>			<u><b>\$140,308,765</b></u>	<u><b>\$93,408,772</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
<b>Work completed this Period:</b>	