STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

## CONTRACT CHANGE ORDER MEMORANDUM

Time Adj.: This Change

0 Dav(s)

DATE: 4/15/2010 Page 1 of 1 DC-CEM-4903 (OLD HC-39 REV. 6/93) CT# 7541-3544-0 FILE Pete Siegenthaler, Principal TE 04-0120F4 FROM 04-SF-80-13.2/13.9 Pursell, STE / Richard Morrow, SBE CCO NO. SUPPLEMENT NO. CATEGORY CODE CONTINGENCY BALANCE (including this change) 78 0 CHPT \$8,014,909.40 HEADQUARTERS APPROVAL REQUIRED? INCREASE ☐ DECREASE ☐ \$0.00 YES ☐ NO ☒ SUPPLEMENTAL FUNDS PROVIDED IS THIS REQUEST IN ACCORDANCE WITH \$0.00 **ENVIRONMENTAL DOCUMENTS?** YES ⊠ NO □ CCO DESCRIPTION: PROJECT DESCRIPTION CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE Cast Bearing Blocks at E2

Percentage Time Adjusted:

9 %

(including this change)

Total # of Unreconciled Deferred Time CCO(s):

6

(including this change)

## THIS CHANGE ORDER PROVIDES FOR:

2490 Day(s)

Original Contract Time

Modifying the dimensions of the bearing block base and changing the material from ASTM A572M Grade 345 to ASTM A 148 Grade 550-345 in conformance with Section 10-1.59, "STEEL STRUCTURES," subsection, "CASTING," of the Special Provisions.

227 Dav(s)

Previously Approved CCO

Time Adjustments

Plan specified bearing block material is not commercially available, therefore material will be changed. Changing the material also necessitates enlarging the bearing blocks in order to maintain strength requirements. This change order resolves Contractor Request For Information (RFI) Nos. 1183R0 and 1293R0 with respect to the changes listed above.

This work is not covered by any contract items. Therefore, payment for this work will be at Adjustment of Compensation at Lump Sum for the amount of \$415,271.00. Since the cost, of \$415,271.00 in this change, is included in Contract Change Order 108 Supplement 1 (CCO 108S1) Claim Settlement Report No. 1 resolution costs the net payment in this change order is zero.

A determination of the delay in completion of the contract due to work specified by this change order, has been made in CCO 31 and is part of the Claims Settlement Report (CSR) No. 1 for this project. Therefore, no adjustment of time is warranted by reason of this change order.

This change order received concurrence from Gary Pursell (Resident Engineer), Rick Morrow (Sup. Structure Rep), Peter Siegenthaler (Principal TE), Rich Foley (HQ Oversight), Ken Terpstra (Project Manager), Richard Land (Chief Engineer), Jon Tapping (HQ Coordinator), Tony Anziano (Toll Bridge Program Manager), Brian Maroney (Project Engineer), Wenyi Long (Design Oversight), and Lina Ellis (Structure Maintenance).

Claims Settlement Report (CSR) No. 1, for this project, revises the authority to "Issue and Approve" the changes listed in CCO 108S1 Appendices A & B. The authority to "Issue and Approve" the changes listed in Appendices A & B for the values of time and money contemplated therein has been delegated to the District for approval and approval of each of these change orders by the Headquarters CCO Desk will not be required. Since this change order is included in CCO 108S1 no Headquarters CCO Desk "Issue and Approve" is required, a copy of CCO 108S1 is attached for reference.

CONCURRED BY:	ESTIMATE OF COST				
CONSTRUCTION ENGINEER Res. Eng. Gary Pursell	DATE 12/21/09		THIS REQUES	ST	TOTAL TO DATE
SR. BRIDGE ENGINEER	DATE	ITEMS	\$0.0	0	\$0.00
Rick Morrow	12/21/09	FORCE ACCOUNT	\$0.0	0	\$0.00
FHWA REPRESENTATIVE	DATE	AGREED PRICE	\$0.0	0	\$0.00
		ADJUSTMENT	\$0.0	0	\$0.00
PROJECT MANAGER	DATE				
Proj. Manager, Ken Terpstra	12/21/09	TOTAL	\$0.0	0	\$0.00
OTHER (SPECIFY)	DATE	FEDERAL PARTICIPATION			
Chief Engineer, Richard Land	12/21/09	☐ PARTICIPATING	☐ PARTICIPATING	IN PART	NONE
		☐ NON-PARTICIPATING (MAINTENANCE) ☐ NON-PARTICIPATING			
	DATE	FEDERAL SEGREGATION (IF MORE THAN ONE FUNDING SOURCE OR P.I.P. TYPE)			
PCE, Peter Siegenthaler, Prin TE	12/21/09	CCO FUNDED PER	CONTRACT	CCO FUNDE	D AS FOLLOWS
DISTRICT PRIOR APPROVAL BY	DATE	*			
		FEDERAL FUNDING SOURCE PERCENT			
SSUE & APPROVE) (TO PROCEED) BY	DATE		_		
Melera (ISSUE & APRROVE)	12/31/09				
RESIDENT ENGINEER SIGNATURE	DATE				
HC39 Ward(Pay (165)	4/20/10				