

Caltrans

etric

DIST	COUNTY	ROUTE	KILOMETER TOTAL PROJECT	POST TOTAL PROJECT	SHEET No	TOTAL SHEETS
04	SF, Alameda	80	12.2/14.3	0.0/4.0	407a	1204

Syn Yee Chin

03/08/10

REGISTERED ELECTRICAL ENGINEER

DATE

05-06-2010

PLANS APPROVAL DATE

PB AMERICAS, Inc.

A Parsons Brinckerhoff Company

303 Second St., Suite 700N

San Francisco, CA 94107-1317

REGISTERED PROFESSIONAL ENGINEER

SYN YEE CHIN

No. 18186

Exp. 09/30/2011

ELECTRICAL

STATE OF CALIFORNIA


The State of California or its officers or agents shall not be responsible for the accuracy or completeness of electronic copies of this plan sheet.

Caltrans now has a web site! To get to the web site, go to <http://www.dot.ca.gov>

- NOTES:
- This plan sheet is a record drawing from Oakland Touchdown 1 contract. The Contractor shall verify the existing installation. See sheet E-26 from Oakland Touchdown 1, contract No. 04-0120L4.
 - The installed components shall not be limited to the ones listed below, but shall be a complete installation. For details, see Bridge Structures Girder Westbound, typical Details sheets.
 - Furnish and install 15 kV cables into existing conduits shown on this drawing. See sheets E-664 and E-665.
 - Furnish and install TOS fiber optic cables into existing conduits shown on this drawing. See sheets E-978 through E-981.
 - Inspect for system ground continuity.
 - All conduits shown on this drawing are existing. Bold ones are to be used for pulling cable.

SHEET NOTES:

1 Cross section reference for conduit configuration.

REQUEST FOR INFORMATION NOT ADDRESSED IN THIS CCO REMAIN IN FORCE							
	03/08/10	MEP INTEGRATION			SYC	FW	110
MARK	DATE	DESCRIPTIONS			BY	CH'D	CCO#
REVISIONS							

CONTRACT CHANGE ORDER NO. _____

SHEET _____ OF _____

DETAILS

BRIDGE STRUCTURES GIRDER WESTBOUND

OAKLAND APPROACH STRUCTURES-HINGE FW

SCALE AS NOTED

THIS PLAN ACCURATE FOR ELECTRICAL WORK ONLY.