CONTRACT CHANGE ORDER MEMORANDUM

	and the second second									
TO: Pete Siege	enthaler, F	Prin TE /			FILE:	E.A.	04 - 0120F4			
						E-PM	SF-80-13.2/13.9			
FROM: Gary Pursell, Sup. TE						D. NO.				
CCO#: 140	SUPPL	EMENT#: 0	Categor	y Code: CHPA	CONTING	GENCY	BALANCE (incl. this cha	nge) \$79,589,680.40		
COST: \$150,000.00 INCREASE ✓ DECREASE □						HEADQUARTERS APPROVAL REQUIRED? ☐ YES ✓ NO				
SUPPLEMENTAL FUNDS PROVIDED: \$0.00						IS THIS REQUEST IN ACCORDANCE WITH ✓ YES NO ENVIRONMENTAL DOCUMENTS?				
CCO DESCRIPTION:						PROJECT DESCRIPTION:				
Seismic Joint Testing						CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE				
Original Contract Time:		Time Adj. This Cha	ange:	e: Previously Approved C Time Adjustments:			tage Time Adjusted: ng this change)	Total # of Unreconciled Deferred Time CCO(s): (including this change)		
2490	Day(s)	0	Day(s)	227 Da	ıy(s)		9 %	6		

DATE: 4/7/2010

Page 1 of 1

THIS CHANGE ORDER PROVIDES FOR:

Furnishing additional seismic joint units for the Department to examine and test, as directed by the Engineer.

The seismic joint in the contract documents with sloped plates is being redesigned to have flat plates for ride-ability reasons and will use a neoprene element to provide the movement range. Neoprene elements are being considered for this purpose and test samples are needed to verify connection details. Additional neoprene, steel plate, and connection components are also needed for testing of the connections in load tests and tests of the ride-ability.

This work will be paid as extra work at force account and the Department estimates it to total \$150,000.00, which can be financed from the contingency fund.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from Peter Siegenthaler (Principal TE), Rich Foley (HQ Oversight), Ken Terpstra (Project Manager), and William Casey (Acting Supervising Bridge Engineer). Design and Maintenance concurrence is not required for this change.

CONCURRED BY:		*	ESTIMATE OF COST				
Construction Engineer:	PCE, Pete Siegenthaler, Prin TE	Date	7/14/10		THIS REQUEST	TOTAL TO DATE	
Bridge Engineer: William Casey, Actg Sup BE			7/8/10	ITEMS	\$0.00	\$0.00	
Project Engineer:	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Date Date		FORCE ACCOUNT	\$150,000.00	\$150,000.00	
1 Tojout Engineer.		Date		AGREED PRICE	\$0.00	\$0.00	
Project Manager: Proj Manager, Ken Terpstra			7/22/10	ADJUSTMENT	\$0.00	\$0.00	
FHWA Rep.:		Date		TOTAL	\$150,000.00	\$150,000.00	
Environmental:					N		
Other (specify):	HQ, Rich Foley	Date Date	7/9/10	☐ PARTICIPATING ☐ NON-PARTICIPATIN	PARTICIPATING IN	PART ✓ NONE NON-PARTICIPATING	
Other (specify):							
District Prior Approval By:				FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type) CCO FUNDED PER CONTRACT CCO FUNDED AS FOLLOW			
HQ (Issue Approve) By:				FEDERAL FUNDING	SOURCE	PERCENT	
Resident Engineer's Signature:							
di 2	for bony fromil	7/	23/10				