CONTRACT CHANGE ORDER MEMORANDUM

| TO: Pete Siegenthaler | Prin TE / | | FILE: | E.A. | 04 - 0120F4 | | | |
|--|------------|---------------------|---|--|---|----------------------------|--|--|
| | | | | CO-RTE-PM SF-80-13.2/13.9 | | | | |
| FROM: Kannu Balan, Senior TE | | | | | | | | |
| | | | FE | FED. NO. | | | | |
| CCO#: 155 SUPF | LEMENT#: 0 | Category Code: CHPT | CONTINGENCY BALANCE (incl. this change) | | | nge) \$9,946,700.00 | | |
| COST: \$16,029.00 INCREASE ☑ DECREASE □ | | | | HEADQUARTERS APPROVAL REQUIRED? ☐ YES ✓ NO | | | | |
| SUPPLEMENTAL FUNDS PROVIDED: \$0.00 | | | | IS THIS REQUEST IN ACCORDANCE WITH ✓ YES NO ENVIRONMENTAL DOCUMENTS? | | | | |
| CCO DESCRIPTION: | | | PROJEC | PROJECT DESCRIPTION: | | | | |
| Cross Beam Exterior Plate Gap Caulking | | | | CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE | | | | |
| Original Contract Time: Time Adj. This Change: Previously Approved Continue Adjustments: | | ссо | | tage Time Adjusted: ng this change) | Total # of Unreconciled Deferred Time CCO(s): (including this change) | | | |
| 2490 Day(s) | 0 D | Day(s) 501 D | ay(s) | | 20 % | 4 | | |

DATE: 11/1/2010

Page 1 of 1

THIS CHANGE ORDER PROVIDES FOR:

Filling the gap on the exterior side splice connections of all crossbeams with caulking using a backer rod.

A gap exists between the top and bottom exterior splice plates on the exterior side splice connections of all crossbeams. Construction directs the Contractor to caulk this gap to prevent weather from entering the crossbeam.

This change order resolves the costs associated with Contractor Request For Information (RFI) number 2147 with respect to changes listed above.

This change order fully resolves all costs associated with Contractor Request For Change Order (RFCO) number 81.

For this change, the Contractor will be paid the agreed upon lump sum of \$16,029.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted, as this change order does not affect the controlling operation.

| CONCURRED BY: | | | ESTIMATE OF COST | | | | | |
|--------------------------------|----------------------------------|------|------------------|---|------------------|-----------------|--|--|
| Construction Engineer: | Res. Eng., Gary Pursell, Sup. TE | Date | 8/17/10 | | THIS REQUEST | TOTAL TO DATE | | |
| Bridge Engineer: | Struct Rep, Bill Casey, Sup BE | Date | 8/17/10 | ITEMS | \$0.00 | \$0.00 | | |
| Project Engineer: | CT Oversight, Wenyi Long, P.E. | Date | 8/17/10 | FORCE ACCOUNT | \$0.00 | \$0.00 | | |
| r reject Engineer. | Of Oversight, Wellyr Long, F.E. | Date | 0/1//10 | AGREED PRICE | \$0.00 | \$0.00 | | |
| Project Manager: | Proj Manager, Ken Terpstra | Date | 8/20/10 | ADJUSTMENT | \$16,029.00 | \$16,029.00 | | |
| FHWA Rep.: | | Date | | TOTAL | \$16,029.00 | \$16,029.00 | | |
| Environmental: | | Date | | FEDERAL PARTICIPATION | | | | |
| Other (specify): | PCE, Pete Siegenthaler, Prin TE | Date | 8/20/10 | ☐ PARTICIPATING☐ NON-PARTICIPATIN | PARTICIPATING IN | PART NONE NONE | | |
| Other (specify): | | Date | | | | | | |
| District Prior Approval By: | | Date | | FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type) CCO FUNDED PER CONTRACT CCO FUNDED AS FOLLOWS | | | | |
| HQ (Issue _Approve) By: | | Date | | FEDERAL FUNDING SOURCE PERCENT | | | | |
| Resident Engineer's Signature: | | Date | | | | | | |
| Hanbal | | | -10 | | | | | |