STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

## CONTRACT CHANGE ORDER MEMORANDUM

TO: Tony Anziano, Program Manager / FROM: Darryl Schram, Senior TE						E.A.	04 - 0120F4			
						E-PM	SF-80-13.2/13.9			
						). NO.	No			
CCO#: 168	SUPPL	EMENT#: 2	Categor	y Code: CHPK	CONTING	SENCY	BALANCE (incl. this cha	LANCE (incl. this change) \$27,449,796.86		
COST: \$0.00 INCREASE DECREASE					HEADQUARTERS APPROVAL REQUIRED? ✓ YES ☐ NO					
SUPPLEMENTAL FUNDS PROVIDED: \$0.00					IS THIS REQUEST IN ACCORDANCE WITH ✓ YES ☐ NO ENVIRONMENTAL DOCUMENTS?					
CCO DESCRIPTION:						PROJECT DESCRIPTION:				
Traveler Rail Gap						CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE				
Original Contract Time:		Time Adj. This Ch	ne Adj. This Change: Previously Approved C Time Adjustments:		co		itage Time Adjusted: ing this change)	Total # of Unreconciled Deferred Time CCO(s): (including this change)		
2490	Day(s)	0	Day(s)	<b>630</b> Da	ay(s)		25 %	. 2		

DATE: 9/11/2014

Page 1 of 2

## THIS CHANGE ORDER PROVIDES FOR:

Completely revise and replace the scope of work for Contract Change Order (CCO) 168 S1 force account funds as follows:

## As directed by the Engineer:

- •Grind traveler rail segments to align the segments. Grind cuts smooth and repair any paint damaged by this segment alignment work in accordance with Special Provisions Section 10-1.64 "Traveler Support Rails."
- •Repair any paint damaged by the work performed under CCO 379 "Traveler Rail Gap Modifications" and CCO 387 "Traveler Rail Gap Load Test" in accordance with Special Provisions Section 10-1.64 "Traveler Support Rails."
- •Caulk gaps between rail top flange and L102 as shown on CCO 379 plan sheet 1120R6.

Contract Change Order (CCO) 168 S0 "Traveler Rail Gap Variation" increased the gap tolerance of traveler segments to improve fabrication procedures and field installation. CCO 168 S0 stated that if trimming, cutting, grinding, painting, or other modifications were required to meet the revised tolerances then they would be addressed in a separate CCO. CCO 168 S1 "Traveler Rail Gap" ground the traveler rail segment and support edges to prevent traveler brakes from snagging. This change order will revise CCO 168 S1 force account work scope to reflect modifications of the traveler rail segments to meet gap tolerances being included in CCO 379. Paint on the traveler rails will be repaired that was damaged by CCOs 168 and 379 work. CCO 379 increased the slotted holes at the traveler rail fixed connections and CCO 168 S2 will caulk this area to prevent corrosion.

The total cost of this change order is \$0.00 force account, sufficient funds remain in CCO 168 S1 force account funds to cover the cost of this work. A detailed cost analysis is on file. The cumulative total of CCO 168 S0, S1, and S2 is \$375,697.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Lina Ellis (Maintenance), and Wenyi Long (Bridge Design).

EA: 0120F4

CCO: 168 - 2

DATE: 9/11/2014

Page 2 of 2

CONCURRED BY:			ESTIMATE OF COST					
Construction Engineer:	William Casey, Sup TE	Date 8/20/14			THIS REQUEST	TOTAL TO DATE		
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date	8/27/13	ITEMS	\$0.00	\$0.00		
	or overeigni, really, cong, r .z.		0/2//10	FORCE ACCOUNT	\$0.00	\$350,000.00		
Project Engineer:		Date		AGREED PRICE	\$0.00	\$0.00		
Project Manager:		Date		ADJUSTMENT	\$0.00	\$25,697.00		
FHWA Rep.:		Date		TOTAL	\$0.00	\$375,697.00		
Environmental:					FEDERAL PARTICIPATION			
Other (specify):	HO Bigh Folov		0/40/42	PARTICIPATING	PARTICIPATING IN PART	✓ NONE		
Other (specify).	HQ, Rich Foley	Date	9/10/13	NON-PARTICIPATING (MAINTENANCE) NON-PARTICIPATING				
Other (specify):	Struct. Maint, Lina Ellis	Date	8/27/13	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. to				
District Prior Approval By: Date			1	CCO FUNDED PER C	DED AS FOLLOWS			
HQ (Issue Approve) By:				FEDERAL FUNDING SOURCE PERCENT				
Resident Engineer's Sigr	nature:	Date						
Day	9	11/1						