## CONTRACT CHANGE ORDER MEMORANDUM

TO: Tony Anziano, Program Manager /						E.A.	04 - 0120F4	37	
						ГЕ-РМ	SF-80-13.2/13.9		
FROM: Darryl Schram, Senior TE						D. NO.	No		
CCO#: 380	SUPPL	EMENT#: 0	Categor	y Code: CKPA	CONTINGENCY BALANCE (incl. this change) \$30,386,128.86				
COST: \$750,000.00 INCREASE ☑ DECREASE □					HEADQUARTERS APPROVAL REQUIRED? ✓ YES ☐ NO				
SUPPLEMENTAL FUNDS PROVIDED: \$0.00						IS THIS REQUEST IN ACCORDANCE WITH   ✓ YES   NO ENVIRONMENTAL DOCUMENTS?			
CCO DESCRIPTION:						PROJECT DESCRIPTION:			
Barrier Neoprene Plug						CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE			
Original Contract Time:		Time Adj. This Cha	This Change: Previously Approved C Time Adjustments:		СО		tage Time Adjusted: ing this change)	Total # of Unreconciled Deferred Time CCO(s): (including this change)	
2490	Day(s)	0	Dav(s)	<b>630</b> Da	ıv(s)		25 %	4	

DATE: 8/13/2014

Page 1 of 2

## THIS CHANGE ORDER PROVIDES FOR:

As directed by the Engineer, on the north side of the barrier rails:

- •Furnish and install neoprene plug and caulk between the cover plate and barrier skin plate.
- •Reset the neoprene plug where there is a gap between the diverter plate and neoprene plug.
- •Furnish and install caulk between the bottom of the barrier cover plate and the face of the diverter plate on the E-Line inboard barrier and W-Line outboard barrier.

The Orthotropic Box Girder (OBG) deck sections are designed with a 2% cross slope from the North to the South side. Due to the cross-slope, the North side barrier rail (high side) is designed to have the interface of the barrier rail to deck plate caulked to prevent water infiltration into the OBG.

The North side barrier rail details were modified by Contract Change Order (CCO) 44 S0 "Barrier Modifications" plan sheet 890S1. CCO 44 S0 eliminated the PL25 from the interior of the North side barrier rail to simplify fabrication and erection work. Because of this modification, water which enters the barrier rail hollow space is no longer channeled away and out of the barrier rail space as per the original design but now flows against areas that were not designated to be caulked as clarified by RFI 2302. In these areas, water is able to flow between the connection plates of the barrier rail to the OBG deck plate and into the OBG through holes for bolts securing the rail to the deck. CCO 374 "Barrier Sealing" caulked the interior surfaces of the barrier rail at the interface with the OBG deck on all four barrier lines. CCO 380 will install neoprene plugs and more caulk as additional measures to prevent water from blowing up and into the barrier. Paint repair on the barrier rail will be covered under CCO 384.

The Department estimates an additional cost of \$750,000.00 extra work at force account for this change, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Jing Chen (District Design), and Lina Ellis (Maintenance).

EA: 0120F4

CCO: 380 - 0

DATE: 8/13/2014

Page 2 of 2

CONCURRED BY:			ESTIMATE OF COST					
Construction Engineer:	William Casey, Sup TE	Date	7/31/14		THIS REQUEST	TOTAL TO DATE		
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date	8/5/14	ITEMS	\$0.00	\$0.00		
Project Engineer:	District Design, Jing Chen	Date	8/5/14	FORCE ACCOUNT AGREED PRICE	\$750,000.00 \$0.00	\$750,000.00 \$0.00		
Project Manager:		Date		ADJUSTMENT	\$0.00	\$0.00		
FHWA Rep.:	v	Date		TOTAL	\$750,000.00	\$750,000.00		
Environmental:				FEDERAL PARTICIPATION				
Other (specify):	HQ, Rich Foley	Date Date	8/6/14	☐ PARTICIPATING ☐ NON-PARTICIPATIN	PARTICIPATING IN	PART NONE NONE		
Other (specify):	Struct. Maint, Lina Ellis	Date	8/5/14	FEDERAL SEGREGATION				
District Prior Approval By:			ī	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)  CCO FUNDED PER CONTRACT CCO FUNDED AS FOLLOWS				
HQ (Issue Approve) By:		Date		FEDERAL FUNDING S	PERCENT			
Resident Engineer's Signature:			1	79-71-71-71-71-71-71-71-71-71-71-71-71-71-	6 - 1950 18 - 19-19 18 - 19-19 18 - 19-19 18 - 19-19 18 - 19-19 18 - 19-19 18 - 19-19 18 - 19-19 18 - 19-19 18	10 SOCIAL STATE OF THE STATE OF		
De	8	3/14/	114					