

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:52 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 079 Const Calendar Day: 541 Date: 03-Mar-2011 Thursday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 17:00 PM Break: 01:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 04-Mar-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD BAZEWICZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	FRANK BRAJKOVICH	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 079

Date: 03-Mar-2011

Thursday

002131

FORK LIFT TRUCKS

No

0.00 0.00 0.00 0.00

☐

### Diary:

Dispute

#### General Comments

001 0-FSW-EFA.096

☐

#### South Shaft

Mike Johnson and Fred Von Hoff perform NDT test in the morning.

South shaft welders: Rich Garcia, Sal Sandoval (10 hrs)

ABF finishes welding the PJP except the 7mm reinforcing fillet.

ABF continues to weld CJP. The longitudinal and transverse grillage plates are heated manually with torch.

The temperature is about 250 Fahrenheit on these plates.

#### East Shaft

Mike Johnson and Fred Von Hoff perform NDT test in the morning

East shaft welders: Rick Clayborn, Gil Peralta (10 hrs)

ABF starts welding the root passes of the CJP and root passes of the 23mm fillet weld.

#### Yard

ABF installs the lifting lugs for the North shaft.

### Attachment

