



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE APRIL 5, 2018 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Highway 17 Shoulder Widening and Concrete Guardrail (0T980)</b>	South of Sugarloaf Road to slightly south of Laurel Road (PM 8.3-9.4)	Widen shoulder and install concrete guardrail	Spring 2016- Winter 2018	\$6.2 million	SHOPP	Doug Hessing (DP)	Granite Construction, Watsonville, CA	Project completed and accepted on February 26, 2018.
2.	<b>Highway 17 Storm Water Mitigation (0Q600)</b>	Slightly north of the fishhook to Sims Road (PM 0.7-1.4)	Construct multiple storm water mitigation improvements	Winter 2017- Summer 2020	\$7.4 million	SHOPP	Doug Hessing (DP)	Graniterock, Watsonville, CA	Periodic closures will occur in the right southbound lane mostly during overnight hours. Work is expected daily from 6 a.m. to 5 p.m. from September 2017 through May 2018.
3.	<b>Highway 129 Open Grade Overlay and Metal Beam Guardrail Upgrade (1F030)</b>	From just east of Watsonville to School Road (PM 1.8/9.9 & SBt PM 0.0/0.4)	Place open graded friction course and replace, raise, and update the existing metal beam guardrail and end treatments	Fall 2017 - Summer 2018	\$5.5 million	SHOPP	Doug Hessing (KB)	Graniterock, Watsonville, CA	Westbound locations are now complete and work on eastbound locations has commenced. Project completion estimated for summer 2018.



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE APRIL 5, 2018 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location/ Post Mile (PM)	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
4.	<b>Highway 1 Pavement Overlay (1C850)</b>	From North Aptos underpass to State Route (SR) 9 (PM 10.2-17.5)	Pavement overlay	2018	\$14.9 million	SHOPP	Luis Duazo	Design	Project is on schedule.
	<b>Highway 1/ Highway 17 Ramp Safety Improvements (1H060)</b>	From just south of the fishhook to just south of Pasatiempo overcrossing (PM 16.7)	Construct ramp safety improvements	2019	\$5.8 million	SHOPP	Luis Duazo	PA&ED	Project is on schedule.
6.	<b>Highway 9 Shoulder Widening, Guardrail Upgrades, and Center Rumble Strips (1C650)</b>	In Castle Rock State Park, from 5 miles south of SR 35 to 3.3miles south of SR 35 (PM 22.1-23.8)	Shoulder widening, guardrail upgrades, and center rumble strips	2018	\$7.7 million	SHOPP	Doug Hessing	PA&ED	Project is scheduled to advertise for construction in summer 2018.
7.	<b>Highway 17 Wildlife Habitat Crossing (1G260)</b>	From Laurel Road to just north of Laurel Road (PM 9.442-9.692)	Construct wildlife undercrossing	2020	TBD	SHOPP	Aaron Henkel	PA&ED	Project is in PA&ED. Work continues on the Project Report and Environmental Document.
8.	<b>Highway 129/ Lakeview Road Intersection Improvements (1G990)</b>	Near Watsonville, at Lakeview Road (PM 1.4)	Construct roundabout and improve street lighting	2020	\$4.5 million	SHOPP	Luis Duazo	PS&E	Project is on schedule.
9.	<b>Highway 129/ Carlton Road Intersection Improvements (1F350)</b>	Near Watsonville from slightly west to slightly east of Carlton Road (PM 3.2-3.5)	Realign Carlton Road and construct a new intersection with left-turn channelization	2018	\$2 million	SHOPP	Doug Hessing	Design	Project is scheduled to advertise for construction in spring 2018.
10.	<b>Highway 152 Americans with Disabilities Act (ADA) (1E020)</b>	Near Watsonville from Wagner Avenue to south of Holohan Road (PM 1.3-R2.0)	Install sidewalks for ADA compliance	2018	\$1.9 million	SHOPP	Luis Duazo	Design	Project is on schedule.

PA&ED: Project Approval & Environmental Document

PS&E: Plans, Specifications, and Estimate

SHOPP: Statewide Highway Operation and Protection Program