

Paramount Blvd. Bridge Repair Pomona Freeway (SR-60), Montebello



Looking north on Paramount Blvd. as crews install rebar.

Caltrans Project Update - May 2, 2012



Pouring concrete to complete backwall.



Crews installing rebar.

What's Going On:

- All of the 34 concrete girders have been placed.
- False work has been stripped away from the five columns.
- Crews are now in placing steel rebar on top of the girders in preparation of the construction of the bridge deck.
- A new drainage system will be installed in the median under the bridge.

Schedule:

Construction work to rebuild the bridge began on March 2, 2012. The project is expected to finish by June 2012. Crews are working 7 days a week, day and night. Work is on schedule.

Questions? Contact Patrick Chandler at 213-897-3630 or patrick_chandler@dot.ca.gov or visit www.dot.ca.gov/dist07