

California Dept of Transportation

AC, PCC, Rubber & Other Batch Operations

calib 5/26/2011 district 01 109 by G. Thorpe Report Number 11-40 plant controller Alkon Command Batch date plant type PCC plant owner Tidewater plant location Elk Valley Rd. Crescent City scale acceptable to 30000 Lbs useable scale capacity 40000 largest noted error, for this scale 0 scale number applied build-up total adjustment adjusted total indicated actual error in from step applied number test weight applied last step weight weight error grads useability remarks material type 5000 for 1st step 5000 0 5000 5000 0.0 0.0 Acceptable aggregate 5000 5000 10000 0 10000 10000 0.0 0.0 Acceptable 2 graduation 3 5000 10000 0.0 0.0 Acceptable 15000 0 15000 15000 size 4 5000 15000 20000 0 20000 20000 0.0 0.0 Acceptable 20.0 0.0 Acceptable 5 5000 20000 25000 0 25000 25000 0.0 6 5000 25000 30000 0 30000 30000 0.0 0.0 Acceptable largest noted error, for this scale of scale acceptable to 7500 Lbs useable scale capacity 10000 Lbs scale number applied total adjustment adjusted total indicated actual error in applied build-up applied from test weight last step error grads USEABILITY weight number weight weight weight remarks material type always zero 2500 0 2500 2500 2500 0 O Acceptable cement for 1st step 0 2 5000 0 5000 0 5000 5000 0 Acceptable graduation 3 0 7500 0 7500 7500 0 7500 Acceptable size 5 scale acceptable to 4000 Lbs useable scale capacity 4000 Lbs largest noted error, for this scale 1 Grad scale number total adjustment adjusted applied build-up indicated actual error in from applied total step grads USEABILITY number test weight weight last step weight error remarks material type 2500 always zero for 1st step 2500 0 2500 2502 2 Acceptable Water is weighed water 2500 4000 4000 4002 2 2 1500 0 Acceptable graduation size 2 largest noted error, for this scale scale acceptable to useable scale capacity scale number total adjustment adjusted applied applied build-up actual error in indicated from total applied last step grads test weight USEABILITY weight remarks material type always zero for 1st step graduation size Test Notes Plant Certified for State Use Interlocks O.K. Cal-Ore Scale Jerry 541-326-1226