

**Public Information Notice
I-238 Widening Project Update
November 30, 2006**

Work Planned for the Month of December 2006

The following is an update of I-238 field work planned for the December 2006:

Freeway Construction	Location	Day/Night Work	Activity
I-880 Northbound and Southbound	Washington to A Street	Daily 7 am-3:30 pm	Clearing, temporary electrical modifications Storm drain improvements Retaining wall demolition
I-238 Mainline	I-880 – I-580	Day work	Clearing
	NB I-238 to SB I-880 Connector	Day and Night work	Underground removals and electrical demolition, clearing and grubbing, barrier removal and drainage installation
	NB I-880 to SB I-238 Connector	Day work	Subgrade and drainage construction, guard railing removal
	Hesperian on ramp to Southbound I-238	Day work	Ramp detour construction, Abutment excavations, wick drain installations, drainage and sewer installation, temp and permanent wall construction
	Kent Avenue Undercrossing	Day work	Guard railing removal, foundation drilling and rebar work
	Ashland Avenue	Day work	Clearing, Wall excavation, foundation drilling and rebar work
	Route 185 On/Off ramp	Day and night work	Install k-rail, grind roadway, temporary lighting, demolish soundwall, construct ramp detour
I-238 /Route 185	Mission Boulevard Separation	Day work	Abutment excavations, pile driving, concrete forming
I-238/I-580 Interchange	Castro Valley Undercrossing (and City Street)	Day and night work	Demolish slope paving, excavate median & install shoring, demolish overhang, footing excavation, pile drilling & forming, install rebar & new drainage
	Strobridge Avenue	Day and night work	Excavation for new walls, drill new foundations, form footings, pour wall, demo slope paving and overhang, form and pour columns

Note that night work will be noisy, as it includes concrete demolition.