

Public Information Notice I-238 Widening Project Update

Work Planned for the Month of February 2007

The following is an update of I-238 field work planned for the February 2007:

Freeway Construction	Location	Day/Night Work	Activity
I-880 Southbound	Washington to A Street	Daily 7 am-3:30 pm	Storm drain improvements Retaining wall construction
	NB I-880 at Hesperian Widening	Day work	Excavation for abutments and bent footings, pile driving for all foundations, concrete forming and placement.
	NB I-880 at Lewelling Widening	Day work	Excavation for Retaining wall #4, 5 & 6; drive piles for retaining wall #4, 5 & 6; restriping on-ramp DN2
I-238 Mainline	SB 238 from I-880 – I-580	Day work	drainage installation & grading for walls #7 and 8, install wick drains
	NB I-238 to SB I-880 Connector	Day work	drainage installation & grading for wall #9
	NB I-880 to SB I-238 Connector	Day work	drainage construction, roadway grading
	Hesperian on ramp to Southbound I-238	Day work	Abutment and roadway embankments, wick drain installations, drainage and sewer installation, temp and permanent wall construction
	Kent Avenue Undercrossing	Day work	foundation drilling and rebar work
	Ashland Avenue	Day work	Wall excavation, foundation drilling and rebar work
	Route 185 On/Off ramp	Day work	Roadway embankment construction and temporary electrical
I-238 /Route 185	Mission Boulevard Separation	Day work	Abutment and Bent concrete forming & placement
I-238/I-580 Interchange	Castro Valley Undercrossing (and City Street)	Day work	footing and column forming, install rebar & new drainage
	Strobridge Avenue	Day and night work	Excavate footing for new walls, drill new foundations, form footings, pour wall, demo overhang, form and pour columns & abutments, new drainage

Note that some night work will be noisy if it includes concrete demolition.