

101 WIDENING AND WEST FRANCISCO BLVD RE-ALIGNMENT CONSTRUCTION PROGRESS & PLANNED WORK SCHEDULE

Period between Tuesday, August 08, 2006 through Tuesday, August 15, 2006

Daytime Work Along Francisco Boulevard West

- The contractor has completed the storm drain mainline installation and backfill along all of West Francisco Boulevard with the exception of the tie-in located near the southbound Highway 101 on ramp at West Francisco Boulevard. The sidewalk, curb and gutter along Francisco Blvd West is on schedule.
- The contractor will continue work on the street lighting.
- The utility under grounding along West Francisco Boulevard will continue this week.
- The roadway paving along West Francisco Boulevard will continue this week.
- The work on retaining walls at West Francisco Boulevard near Medway Street and in the Highway 101 center median will continue this week.
- The bridge foundation excavation for bridge retrofit on highway 101 northbound and southbound directions along the mainline center median near Grand Ave will continue this week.
- The new southbound Highway 101 to westbound Highway 580 connector bridge foundation excavations will continue this week.

Lane Closures / Detours

- Periodic one way traffic with Flaggers along Francisco BLVD West

Period between Tuesday, July 18, 2006 → Tuesday, July 25, 2006

Daytime Work Along Francisco Boulevard West

- We will continue the Storm Drain installation and backfill along Francisco BLVD West and complete the storm drain Mainline near Francisco BLVD West southbound on HWY 101 On-Ramp.

Lane Closures / Detours

- Periodic one way traffic with Flaggers along Francisco BLVD West

Daytime Work Along 101 North Bound & South Bound Mainline

- The contractor will resume foundation excavation on HWY 101 northbound mainline center median near Grand Ave.
- We continue the work on the retaining wall located along northbound HWY 101 near Mission St. over-crossing.

Daytime Work Along 580 EB & WB

- We will resume foundation excavation near westbound HWY 580 to northbound HWY 101 connector.
- We will resume work retaining wall located along westbound HWY 580 to northbound HWY 101 near Medway St.

Period between Tuesday, July 25, 2006 → Tuesday, August 01, 2006

Daytime Work Along Francisco Boulevard West

- The contractor will continue work on the storm drain culvert, install joint utility trench conduit across the creek and complete joint utility trench work. The contractor will pour concrete for sidewalk, curb & gutter along Francisco Blvd West.

Lane Closures / Detours

- There will periodic one way traffic control with flaggers along Francisco Boulevard West.

Daytime Work Along 101 North Bound & South Bound Mainline

- The contractor will resume foundation excavation on HWY101 mainline center median near Grand Ave.

Daytime Work Along 580 EB & WB

- The contractor will install shoring and resume foundation excavation for bridge near westbound HWY 580 to northbound HWY 101.
- The contractor will resume work at the retaining wall, which is located along westbound HWY 580 to northbound HWY 101.

Period between Tuesday, July 18, 2006 → Tuesday, July 25, 2006

Daytime Work Along Francisco Boulevard West

- The contractor will complete the storm drain culvert lateral installation and backfill and complete the storm drain mainline.
- The contractor will continue preparing sub-grade for sidewalk, curb & gutter, and continue city street light conduit.
- Contractor will start excavation for PG&E casing installation under HWY 101 Mainline.

Lane Closures / Detours

- There will be periodic one way traffic control with flaggers at Francisco Blvd West.

Daytime Work Along 101 NB & SB Mainline

- The contractor will resume foundation excavation on the HWY 101 northbound and southbound mainline center median near Grand Ave.

Period between Tuesday, July 11, 2006 through Tuesday, July 18, 2006

Daytime Work Along Francisco Boulevard West

- The contractor will complete the storm drain culvert lateral installation and backfill along West Francisco Blvd and continue preparing sub-grade for sidewalk and street light conduit excavation along West Francisco Blvd.
- The contractor will start pile driving along West Francisco Blvd from 7:00 a.m. to 3:30 a.m.
- The contractor will start excavation for PG&E casing installation under HWY 101 Mainline and jacking pit at Francisco Blvd West.

Lane Closures / Detours

- Periodic one way traffic control with flaggers along West Francisco Blvd

Daytime Work Along 101 NB & SB Mainline

- The contractor will resume foundation excavation on HWY 101 northbound and southbound directions along the mainline center median near Grand Ave.
- The contractor will complete wall finish & backfill at retaining wall along northbound HWY 101 left edge of traveled way near Mission St. over-crossing.

Daytime Work Along 580 EB & WB

- The contractor will resume work at retaining wall located along west bound HWY 580 to northbound HWY 101 near Medway St.

Period between Tuesday, July 5, 2006 through Tuesday, July 11, 2006

- Sir Francis Drake Blvd is scheduled to be striped Thursday night.

- An additional lane on westbound Sir Francis Drake Blvd between Ferry Terminal Entrance to the east and southbound 101 On Ramp to the west. This additional lane will help reduce congestion during peak hours for the commuters.

***Period between Tuesday, June 27, 2006 through Tuesday, July 04, 2006
(NO Work on Monday or Tuesday, July 03 & 04, 2006 – Independence Day)***

Daytime Work Along Francisco Boulevard West

- We will be continuing the storm drainage installation along Francisco Blvd West up to Rice Drive.
- We will complete set up of the dewatering & water by-pass, and pile driving operation, which is located just South of RAB Motors.
- We will start construction on the sidewalk, curb and gutter, and we will start street light conduit excavation.
- We will start excavation for PG&E casing installation under HWY 101 at Francisco Blvd. West near Beverages & More driveways.

Lane Closures / Detours

- There will be periodic one way traffic control with flaggers at Francisco Blvd West.

Daytime Work Along 101 North Bound & South Bound

- We will complete formwork for retaining wall located along northbound HWY 101 near Mission Street overcrossing.

Daytime Work Along 580 East Bound & West Bound

- There will be construction work at the retaining wall located along westbound HWY 580 to northbound HWY 101 near Medway Street.

Lane Closures / Detours

- There will be slow moving flat-bed trucks delivering temporary concrete barrier that are to be placed along north bound HWY 101.