



MACARTHUR MAZE/580 DECK COLLAPSE

May 12, 2007

Progress

- Heat straightening of girders continues on 580 connector. Heat straightening completed on bent # MB-20.
- Blasting of soot and fire-damaged paint from 580 structure continues.
- Road deck sealed with methacrylate resin.
- Bent cap construction preparation continues in Lathrop. Prestressing cables and anchor bolts set up. Concrete pour is scheduled for tomorrow.