



MACARTHUR MAZE/580 DECK COLLAPSE

May 19, 2007

Progress

- First two girders were delivered and installed between bent MB 19 and MB 20.
- Four more girders will be delivered and installed tonight. Southbound 880 will be closed tonight between 8 p.m. and 9 a.m. for this operation.
- Deck falsework and support platform will be installed between girders in preparation for concrete pour on Sunday.
- Heat straightening continues on 880 girders.

Girder Specifics

- Length: 78 feet; height: from 4 feet.
- Weight: 20,000 pounds
- Hoisted into place from a flatbed trailer from southbound 880, which was closed from 8 p.m. until 5 a.m. One crane hoisted the beam from the trailer and set it on the columns.

Traffic

- Southbound 880 to be closed each night this weekend between 8 p.m. and 7 a.m. on Saturday and 8 p.m. and 9 a.m. on Sunday. Detour follows eastbound 580 to westbound 980.
- General traffic maintenance on Oakland city streets.