



MACARTHUR MAZE/580 DECK COLLAPSE

May 21, 2007

Progress

- Concrete pour for 580 connector was completed at 7:15 p.m. on Sunday. Concrete will need to cure for 96 hours.
- Methacrylate surface protector application to 580 deck is complete.
- Concrete barrier rail is being constructed.
- Heat straightening continues on 880 girders.

Traffic

- Southbound 880 to be closed each night from tonight through Wednesday between 8 p.m. and 5 a.m. Detour follows eastbound 580 to westbound 980.
- General traffic maintenance on Oakland city streets.