

June 1, 2006

Russian River Bridge update

- To prepare for pier removal, crews imported and placed washed rounded rock in the depressions around the remaining three piers.
- Plans for using steel plates as a work platform on the dry riverbed were set.
- Pipe piles were obtained for retaining walls at abutments 1 and 11.

