

June 20, 2006

Russian River Bridge update

- Foundation Constructors, Inc. set rebar cages and poured concrete for the cast-in-shell piles at bent 10.
- FCI worked on splicing the top 90-foot pipe piles at bent 4.
- FCI spliced the top of a 80-foot pipe pile at Abutment 1.
- C.C. Myers continued preparing bents 9 and 10 for the isolation casings.



