

June 21, 2006

## Russian River Bridge Update

- Foundation Constructors, Inc. (FCI) finished welding the 90-foot pipe piles at bent 4.
- FCI finished welding an 80-foot pipe pile at abutment 1. They also finished splicing the top 80-foot pipe piles at abutment 1.
- C.C. Myers continued to prepare bents 9 and 10 for the isolation casings. C.C. Myers began forming columns for bents 7 and 8.

