

Russian River Bridge Update
June 26, 2006

- Foundation Constructors, Inc (FCI) finished setting the 8-foot 3-inch isolation casings.
- The diesel hammer broke down, delaying some work.
- Malcolm Drilling moved their drill rig to begin drilling at abutment 1.
- C.C. Myers began forming the bent cap at bent 8 and placed column concrete at bent 10.

