

Russian River Bridge update  
June 27, 2006

- Foundation Constructors, Inc (FCI) finished driving the two bottom 40-foot piles at bent 5, inside the wetted channel. FCI poured concrete for the two columns at bent 9. FCI has finished driving all the 48-inch pipe piles to tip elevation, with the exception of bent 5.
- CC Myers started to core 4-inch hole at bent 6's cast-in-shell pile to check for anomalies, and continued with bent cap concrete form at bent 8.
- Fontana Steel started placing stirrup and steel rebar for bent cap at bent 7.
- Malcolm Drilling finished drilling and pouring concrete seal course for two of the three cast-in-shell piles at abutment 1.

