

Russian River Bridge Update
July 5, 2006

- Malcolm Drilling Co. finished drilling the last remaining contract piles at bent 5, inside the wetted channel.
- C.C. Myers, Inc. completed forming for the bent cap at bent 9.
- Foundation Constructors, Inc. (FCI) continued pile driving for the retaining wall at the south side of abutment 11. FCI completed pile driving of the 48-inch by 1-inch pipe piles on June 30.
- Fontana Steel continued placing steel stirrup and rebar for the bent cap at bent 10, and steel rebar cage for the two cast-in-shell piles at bent 5.

