

Russian River Bridge Update
July 19, 2006

- Six segments of double T girders spanning between bents 7-8 were successfully erected.
- The concrete for the bent cap at bent 2 was poured, and 7 out of 9 required bent caps have been completed.
- Fontana Steel continued placing steel rebar for bent cap at bent 5 and abutment 1.

