

May 11, 2006
Russian River Bridge update

Construction Trestle

- The main components of the construction trestle were completed. Guard railing will be installed on the trestle next.
- The trestle construction crane moved to the pile driving operation for the new bridge.

New Bridge Construction

- Pile driving resumed using two cranes. One is used to support the welding of 110 foot piles to 40 foot piles. The other crane is used to vibrate 40 foot piles at the eastern abutments.
- More piles were delivered to the site.
- The steel foundry began assembling rebar for the piles.





05/11/2006 4:04 pm