

May 15, 2006
Russian River Bridge update

Demolition

- The demolition work will be complete once the three remaining piers in the water are removed.

New Bridge Construction

- The Foundation constructors drove piles on Saturday. They finished driving all 110 foot piles on site to date to the specified tip elevation. They also placed two 40 foot piles.
- One 40 foot pile was set and caps were set at one abutment in preparation for a load test.
- 1,080 feet of 48"x1" pipe piles are on site, with foundation constructors having driven 960 feet of them.
- Frank Medina, General Engineering Contractor delivered some signs and started work on a temporary fence.

