

June 13, 2006

Russian River Bridge update

- Foundation Constructors, Inc. (FCI) finished driving the top of a 90-foot pipe pile to the bottom of a 40-foot previously driven pipe at bent 6
- Crews tack welded a 90-foot pipe pile to the bottom of a 40-foot, previously driven pile, at bent 6.
- Malcolm Drilling drilled and poured concrete seal course at bents 9 and 10.
- Fontana Steel continued to assemble rebar cage for cast-in-shell piles.
- Crews continue to fabricate materials for the new bridge.

