

June 14, 2006
Russian River Bridge update

- Foundation Constructors, Inc. (FCI) finished driving the top 90-foot pipe piles at bent 6.
- FCI completed pile driving at the eastern side of the bridge at bents 6-10, and at abutment 11.
- FCI placed three rebar cages in abutment 11.
- Malcolm Drilling drilled and poured concrete seal course at bents 7 and 8.
- Fontana Steel continued to assemble rebar cage for cast-in-shell piles.
- Materials continue to arrive at the site.

