



## Weekly Update

Aug 21 - 27

### Repair Work

Devil's Slide (post mile 39.14)

- Jensen Drilling continued drilling horizontal drains. All five drains are now complete.



All five horizontal drains

- Planning for the vertical drain pipe extension continued. Water from the pumping system and new horizontal drains will be directed to the vertical drain. The purpose of extending the drain is to prevent cliff erosion from this source.



Vertical drain will be extended from this point

- Work to install the slide sensor system continued. Conductors and flashing beacons installed. Controller programming began.
- Well and pump restoration work completed this week.

#### Slide Location No. 3 (post mile 39.77)

- Rebar was installed for the waler wall and shotcrete applied at the end of the week. After 10 days the concrete will be strong enough for Condon & Johnson to begin stressing the tie backs.



Overview of the retaining wall



Rebar & tie back cables for the waler wall

#### **Public Information / Traffic Issues**

- The temporary traffic signals at the junction of Highways 1 and 92 in Half Moon bay were removed 8/23/06.