



Weekly Update
Aug 28 – Sept 3

Repair Work

Devil's Slide (post mile 39.14)

- After installing the horizontal drains approximately 40 feet below the roadway, Jensen Drilling performed the last operation to perforate the steel casings.



Perforating steel casings for the drains

- Work started this week on the rock catchment drainage system above the road.



One way traffic control during drain system work

- Work on the slide sensor system continued and is almost complete. Battery back ups, programmable controllers and wireless modems still need to be installed. Part of the sensor system is shown in the photograph below.



Connectors will be broken by significant slide movement

Slide Location No. 3 (post mile 39.77)

- The concrete waler wall will be sufficiently cured next week to allow tie back stressing to take place. Minor excavation work was completed below the waler wall.



Excavation work in progress

Public Information / Traffic Issues

- One way traffic control was in effect on 8/31/06 and 9/1/06 to allow drainage work at the rock catchment area to proceed.