



INSPECTION REPORT

Date: _____

FROM PG2-- accepted / requires recheck

Circle type report: Complete Partial Date of Follow-up _____

Ship to name _____ PO # _____ Stock # _____

VIN # _____ Mileage _____

Chassis OEM: Ford , Chevy, _____ Final Manufacturer: _____ Body # _____

Year of Chassis _____ #of cyl. _____ Fuel Type _____ Bus Type _____ Dealer/location _____

| Comply with Specification | Area of Inspection of Vehicle | Comments |
|---------------------------|-------------------------------|----------|
|---------------------------|-------------------------------|----------|

DOCUMENTATION

- Yes/No Final stage label matches OEM info label
- Yes/No Copy of PO. Bus/options matches PO
- Yes/No Copy of incomplete vehicle data sheet from OEM if not labeled by OEM on Vehicle
- Yes/No Copies of Alignment printout (with before and after readings and VIN) and weight slip
- Yes/No Inspector calculated ability of vehicle to carry worst-case passenger load with fuel tank Full and not exceed GVWR
- Yes/No Required literature, Instructional disc., Warranty statement included in delivery package

UNDER HOOD AREA

- Yes/No Cal. Emissions label
- Yes/No Engine oil level ok (needs less than 1/2 quart added)
- Yes/No Battery, cables, wiring (routing/secure/sealed/chaffing)
- Yes/No Labeling ok; coolant capacity / A/C refrigerant / lubricant / belt (if different from OEM)
- Yes/No Added Equipment installed properly (routing etc.)
- Yes/No Other

BODY ISSUES

- Yes/No All locks work normal
- Yes/No Battery tray function, battery type, circuit breakers, wiring in Box area
- Yes/No Fit and Finish OK No body damage
- Yes/No Windshield OK
- Yes/No Mirrors
- Yes/No All exterior lights
- Yes/No All doors function normal
- Yes/No Fuel type and Heater shut off (Heater-NA on Minivan) labels
- Yes/No Other

INTERIOR ISSUES

- Yes/No Fit and Finish Ok
- Yes/No Flooring
- Yes/No Seats, including type/function/foam/armrests/grab handles/spacing/track filler/ Aisle width /Seat belts
- Yes/No Wheel chair shoulder restraints, and Location
- Yes/No Exit windows, function, signage and accessibility
- Yes/No Electrical panel, wires secure, no chaff issues
- Yes/No Under dash and engine cover wiring, and hoses. (routing, chaffing)
- Yes/No/NA Telma switch at Brake pedal (wiring pointed up, secure)
- Yes/No No wiring in Park brake pedal travel area
- Yes/No Safety Equipment installed
- Yes/No Lift and interlock functions



INSPECTION REPORT

Vin # _____

Date _____

Page 2

INTERIOR ISSUES continued

- Yes/No Inside/step lights ok
- Yes/No Wheel chair tie down locations/size
- Yes/No Front A/c Rear A/c Front Heater Rear Heater
- Yes/No Other

UNDER VEHICLE

- Yes/No Wire routing/Bat cables/lift power cable
- Yes/No A/C and Heater hoses (routing/chaffing/secure)
- Yes/No/NA A/C condenser mounting secure
- Yes/No All grounds in place with proper prep and weather sealed
- Yes/No No added wiring/components secured to OEM brake/fuel lines, or Trans dipstick tube
- Yes/No Suspension/Mohryde Ok, rear shocks secure
- Yes/No Exhaust routing/hangers/exit height and location.
- Yes/No Spare tire and mount; (inside minivan type 4,) loose ship with No Carrier on vehicle
- Yes/No Wheel Chair track, seat, lift and W/C harness securement Fasteners
All done with required washers/hardware
- Yes/No Undercoating/corrosion protection (no bare areas, none on drive shaft)
- Yes/No/NA Drive shaft Loop(s)
- Yes/No No welds in restricted/prohibited areas of OEM frame
- Yes/No Body mounts/structure Ok, no notches/alterations
- Yes/No/NA Telma mounts/wiring
- Yes/No Other

ROAD TEST

- Yes/No Steering, Brake function normal
- Yes/No Drives normal
- Yes/No No unusual noises, Rattles
- Yes/No Warning lights/gauges normal/ Radar function

Additional Comments:

NOTE: All loose ship or removable items to be counted and verified by end user at final delivery.

Vehicle; (circle one) ACCEPTED REQUIRES RECHECK

Signature of Inspector _____ Date _____