

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: March 28-29, 2012

Reference No.: 2.8b. - **REVISED**
Action Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Rachel Falsetti
Division Chief
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR STATE ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER RESOLUTION G-06-08 WAIVER 12-12**

CTC ACTION UPDATE: The California Transportation Commission took action on extension requests as follows: The extension requests for Projects 1 and 2 (PPNO's 07-4137 and 08-0188Y) were approved as requested. The extension request for Project 3 (PPNO 12-4506G) was withdrawn prior to the meeting.

RECOMMENDATION:

The Department of Transportation (Department) recommends the California Transportation Commission (Commission) approve time extensions for the period indicated for ~~three~~ **two** State Highway Operation and Protection Program (SHOPP) projects described on the attachment.

ISSUE:

On August 10, 2011, the Commission allocated ~~\$211,779,000~~ **\$190,322,000** for ~~three~~ **two** SHOPP projects. In accordance with Resolution G-06-08, the deadline to award contracts for projects allocated in August 2011 is February 29, 2012. The Department will not be able to meet the deadlines for these projects and is requesting time extensions for the period of contract award. The attachment shows the details of each project and the delays that have resulted in the extension request.

BACKGROUND:

In June 2006, the Commission adopted Resolution G-06-08, making the six-month period to award a permanent requirement under the State Transportation Improvement Program (STIP) Guidelines.

Attachment

2.8b. Time Extension / Waiver - Contract Award Waiver 12-12

Project Number	Dist-PPNO	EA	County-Route	Description	Fund Source	Allocated Amount (x \$1,000)	Allocation Date	Request	
								Months	until end of (month-yr)
1	07-4137	20211	LA-710	On Route 710 from Los Angeles River Bridge to Ramona Boulevard Undercrossing at various locations. Long life pavement and widen bridges.	SHOPP	\$ 190,222	08/10/11	6	August-2012
<p>Reason for Delay: The project was advertised on October 10, 2011 and bids were opened on February 9, 2012. Bid opening was delayed due to an addendum which was issued to address bidder inquiries. This time extension will allow sufficient time to analyze bids received and award the project contract.</p>									
2	08-0188Y	39471	SBd-18	Near Lucerne Valley from 1.3 miles south of Arctic Canyon Wash to 0.8 mile north of Marble Canyon Road. Plant establishment.	SHOPP	\$ 100	08/10/11	6	August-2012
<p>Reason for Delay: Bids for this project were initially opened in November 2011. There were no bidders due to the project's lengthy four-year plant establishment period. The project contract will most likely be administered by the California Conservation Corps (CCC). This time extension will allow the Department sufficient time to transfer the project to the CCC and award the contract.</p>									
3	12-4506B WITHDRAWN PRIOR TO THE MEETING	0H029	Ora-91	In the cities of La Palma, Buena Park, Anaheim, and Fullerton from Los Angeles County line to Lakeview Avenue. Rehabilitate roadway and shoulder pavement.	SHOPP	\$ 21,457	08/10/12	3	May-2012
<p>Reason for Delay: The project was advertised on November 14, 2011. Bid opening was initially scheduled for January 24, 2012; however, an addendum was issued that resulted in the bid opening being delayed to February 16, 2012. This time extension will allow the Department sufficient time to analyze bids and award the contract.</p>									