

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 11, 2013

Reference No.: 2.8b. (1) - **REVISED**
Action Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Rachel Falsetti
Division Chief
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR STATE
ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER
RESOLUTION G-06-08
WAIVER 13-27**

RECOMMENDATION:

The Department of Transportation (Department) recommends the California Transportation Commission (Commission) approve time extensions for the period indicated for ~~three~~ **two** State Highway Operation and Protection Program (SHOPP) projects described on the attachment.

ISSUE:

On December 6, 2012, the Commission allocated ~~\$40,552,000~~ **\$38,935,000** for ~~three~~ **two** SHOPP projects. In accordance with Resolution G-06-08, the deadline to award contracts for projects allocated in December 2012 is June 30, 2013. The Department will not be able to meet the deadlines for these projects and is requesting time extensions for the period of contract award. The attachment shows the details of each project and the delays that have resulted in the extension request.

BACKGROUND:

In June 2006, the Commission adopted Resolution G-06-08, making the six-month period to award a permanent requirement under the State Transportation Improvement Program (STIP) Guidelines.

Attachment

2.8b.(1) Time Extension / Waiver - Contract Award Waiver 13-27

Project Number	Dist-PPNO	EA	County-Route	Description	Fund Source	Allocated Amount (x \$1,000)	Allocation Date	F
								Months
1	03-3296	1F110	ED-50	Replace drainage systems and install Best Management Practices (BMP) treatment for storm water runoff.	SHOPP	\$ 4,735	12/06/12	6
<p>Reason for Delay: Bids opened on March 18, 2013. Contract was not awarded to the lowest bidder due to bid protests from the second and third low bidders bid proposals and the bid protests, all bids were rejected as authorized by the bidding documents. The 6-month time extension will allow sufficient time to re-a and award the contract.</p>								
2- <u>WITHDRAWN PRIOR TO MEETING</u>	04-5302C	0A090	SOL-80	Lengthen acceleration lane of west bound Alamo Creek on ramp to allow for sufficient traffic merge distance and improve traffic safety.	SHOPP	\$ 1,617	12/06/12	6
<p>Reason for Delay: Bid opening for this project was delayed due to bidder inquiries and was opened on March 26, 2013. The contract was not awarded to the was non-responsive due to bid protest. This 6-month time extension will allow the department sufficient time to analyze the bid results and award the contract responsible and responsive bidder.</p>								
3	07-0309N	1170U	LA-10	Replace 8.0 lane miles of existing asphalt pavement with concrete, and replace median barriers, signs, lighting, ramp meters and improve drainage.	SHOPP	\$ 34,200	12/06/12	6
<p>Reason for Delay: Project schedule has been delayed due to right of way issues. The necessary right of way cannot be obtained from West Covina Redeve (WCRA) as the agency has been annulled. Department of Finance (DOF) is reviewing all land holdings of WCRA. Until such review is final, no action can be of any parcel. The project is currently scheduled for advertise on September 18, 2013 with bid opening of November 7, 2013.</p>								

8b.(1) - **REVISED**
June 11, 2013
Attachment

Request
until end of (month-yr)
Dec-2013
i. After review of the advertise the project
Dec-2013
Lowest bidder as he to the next
Dec-2013
velopment Agency taken for the transfer