

Conduit/Tray No:	4859	Reference:	E-638
Size:	78	Type:	RGS-PVC coated conduit
From:	1T40	To:	Tel. Terminal Box #TEL-09W
Total Fill (mm2):	1201.71	Remarks:	Installed in Skyway contract.
Allowable Fill (mm2):	2564.19		
Description of Changes:			
Included Cable No.	Conductor Type		Area (mm2)
1473-11	50 pair #18, shielded pairs, IS/OS shield 600 V, XLPE insul., PVC jacket		1201.71
Pull Rope	Soft-Fiber Polyester		0.00

CONTRACT CHANGE ORDER NO. \_\_\_\_\_  
SHEET \_\_\_\_\_ OF \_\_\_\_\_

Conduit/Tray No:	4868	Reference:	E-639
Size:	78	Type:	RGS-PVC coated conduit
From:	1T40	To:	Tel. Terminal Box #TEL-10W
Total Fill (mm2):	1201.71	Remarks:	Installed in Skyway contract.
Allowable Fill (mm2):	2564.19		
Description of Changes:			
Included Cable No.	Conductor Type		Area (mm2)
1473-11	50 pair #18, shielded pairs, IS/OS shield 600 V, XLPE insul., PVC jacket		1201.71
Pull Rope	Soft-Fiber Polyester		0.00



REGISTERED PROFESSIONAL ENGINEER  
 SYN YEE CHIN  
 No. 18186  
 Exp. 09/30/2011  
 ELECTRICAL  
 STATE OF CALIFORNIA

**E-1015**