

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A-1 and B-2

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	# Personnel	DESCRIPTION	REGULAR	OT	DT	RENTAL			Idle or Down	Fog/50+ *F
		(Equipment or Labor)								REMARKS
D12-261	C	Manitowoc - 4100W	10							T-D
7-154	C	CAT - IT28B loader	10							T-D
30-196	C	Lincoln Electric 300D Generator							10	T-D
549-20-6031	R	DCA25USI MQ power generator	10							T-D
7R24999	C	F-150 pick-up							10	T-D
L-270	R	D185Q Sullivan air compressor							10	T-D
	1	Adam Price (Pldr.)	8	2						T-D
	1	Bill White (OE)	8	2						T-D
	1	Doug Brewer (Pldr.)	4	2						T-D
	1	Jerome Lebrane (Lbr)	4							T-D
	1	Ken White (OE)	8							T-D
	1	Morgan Malfatti (Lbr)	4							T-D
	1	Richard Hiebert (Pld. For)	8	2						T-D
8M70628	C	2500 Dodge Ram	10							Drill Tech
UG63505	C	Ford F-800	10							Drill Tech
AC-40	C	VHP-750 IR Air-compressor	10							Drill Tech
	C	Compact Drill-rig	10							Drill Tech
	C	Batter drill platform							10	Drill Tech
	1	Brad Middleton (Pld.For.)	8	2						Drill Tech
	1	Gerardo Trehilio (OE. Jm.)	8	2						Drill Tech
	1	Sistos Aguirre (Lbr. Jm.)	8	2						Drill Tech
	1	Ulyssis Aguilera (OE. Jm.)	8	2						Drill Tech

REMARKS

Attend tail gate / work-plan for the day meeting
Bi-weekly inhouse Safety meeting.
Drill Tech Drill Micro-piles # 1, 2, 8 and 7. Approx depth of piles at = 12800mm.
T-D crews continue to hand excavate at A-1. They are verbally infromed that they (T-D) is in non-compliance of of CALOSHA trenching and and shoring specifications.
T-D is stopped from working at A-1 till they develop a shoring plan and get it approved before they can start work.
T-D empolyees Jerome and Morgan are sent home after stoppage of work.

REC'D 04 APR 26 #004456
Signature

TE - Civil
Title
Arashdeep Pannu