

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 616
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 816
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/20/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts									REMARKS	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Regional Steel												
1	1	General Foreman	6										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	6										Greenlee, Tim	RSC
4	1	Ironworker	0										Ortiz, Lucino	RSC
5	1	Ironworker	0										Ortiz, David	RSC
6	1	Ironworker	0										Zuno, Daniel	RSC
7	1	Ironworker	6										Berber, Roberto	RSC
8	1	Ironworker	6										Delena, Edgar	RSC
9	1	Ironworker	6										Wachtler, Lee	RSC
10	1	Ironworker	6										Quiroz, Victor	RSC
11	1	Ironworker	6										Cervantes, Jose	RSC
12	1	Ironworker	6										Franco, Jose	RSC

Weather: Overcast (am), Clear (pm), sunny, mild, breezy, dry soil, Hi 70 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Punch list items.

NOTES:

- RSC worked 1/2 day.

Office

P.Gagnier

- Wrote diaries.
- Attended weekly ABF concrete meeting.
- Finished writing letter rejecting recently forged rebar & couplers.
- Attended CT staff pre-concrete pour meeting.
- Check email.

Punch List:

- ~~Cut candy cane hooks off of #25 horizontal hair pins at jacking saddle— RSC placed two layer at the wrong location and were agreed to leave in place due to difficult removal.~~
- ~~Sheet 497S4R1 #25 vertical form savers require relocation so not to be directly above horizontal form savers.~~
- ~~Fix horizontal hairpins touching forms east/west wall.~~
- ~~Tie up #43 rebars between manholes.~~
- ~~Cut & splice remaining vertical #29 t heads and #25 candy canes.~~
- ~~Form savers at jacking saddle pushed back of horizontal #36 rebars for west wall— require relocation so to tie into rebars at jacking saddle block out.~~

**Inspector:**

Pamela Gagnier

Trans Engineer (C)/Asst. Struct. Rep



#19 grid rebars

Additional rebar grid per RFI 1437R00.