

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	AM - Clear / + 55°F
										PM - Clear / + 70°F
										REMARKS
	C	Liebherr LR 1300	8							
006-18-4293	C	Ingresoll Compressor	8							
481-93-6013	R	Genie Boomlift							8	
544D-10	R	Gradall Forklift	2						6	
549-20-4044	C	MQ power Genrator	2						6	
58084	R	Terex RT-160							8	
549-07-5007	R	MQ power Genrator	2						6	
8R57264	C	F-150 pick up truck.	1							
OE	1	Dale Thomas	8							ABF
IW, JN	1	David Lucero	6							ABF
OE. App.	1	Desheng Bian	8							ABF
Foreman	1	Ed Meyer	8							ABF
IW, JN	1	James Sturgeon	8							ABF
IW, JN	1	Jerry Kubala Jr.	8							ABF
IW, JN	1	Matt Chamberlin	6							ABF
IW, App.	1	Serina Lafleur	8							ABF

**REMARKS**

Check PMIV for pending submittals and Lotus Notes for RFI's.

Respond to ABF-Sub-727r02

TT "A & B" - W-line , Splice W1 - W4.

Continue pre-tension bolts in all Cross Frame, diagonal and transverse members.

Performed final inspection on all pre-tensioned bolts. Tony from Smith-Emery (QA) on site during inspection.

Bolts at PPW4 - Beam W1 - North-end were found not to be pre-tensioned

Bolts at PPW8 - Cross Frame diagonal beam top north had 2-washers next to the nut.

Bolts at some other locations were found not to have been marked for Turn-of-Nut method.

Informed the foreman and discrepancies were corrected. All bolts in compliance with RCSC, OK.

TT "C" - foundation.

9/ 23-24 /08 - Work starts at 2400 hrs and inspected by Seong-H S. Drill Tech quit around 1400hrs.

Drill C-106 & 107 to depth of 27ft. Pour concrete in C-106 & 107. David C helped with concrete pour.

2 hrs OT

REC'D '08 OCT-07 #007028

  
 Signature

TE - Civil  
 Title  
 Arashdeep Pannu