

Job Stamp
04-0120F4
SFOBB SAS

Report No. 635
Date 09/08/08
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S BI#132 Vibration Monitoring


HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			BI#132	BI#131							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor

Date: 09/08/08, Thursday

Weather: Clear. Temp: Max 66°F and Min 56°F

Description of Operation: Observation of Construction activities around Torpedo Building No. 262.

Note: Visited building No. 262 (Torpedo Building) and observed that installed crack monitoring gauges outside the building by Municon Consultants were in place. CDIH pile C3, C4, C5, C6, C7&C8 have been drilled up to steel casing depth. Rebar caging for piles were still lying along the K-Rail. Bryan O'Sullivan was supervising the drilling operation at these CDIH piles. He informed that during drilling operation he did not see light on the light-emitting sensor during this operation.

Inspector:
Mohinder Chahal  9/16/2008

TS