

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 652  
Date 09/25/08  
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S BI#132 Vibration Monitoring


HOURS - ITEM NO.											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	BI#132	BI#131									
EQUIPMENT AND/OR LABOR:													

Date: 09/25/08, Thursday

Weather: Clear. Temp: Max 73°F and Min 58°F

Description of Operation: Observation of Construction activities around Torpedo Building No. 262.

Note: Visited building No. 262 (Torpedo Building) and observed that installed crack monitoring gauges outside the building by Municon Consultants was in place. Drilling was going on CDIH Pile C5 and has reached almost the full depth. No light was observed on the light-omitting sensor. CDIH Piles C1, C2, C3, C4, C6 & C7 had been concreted. Bryan O'Sullivan of Taylor Dutra informed that during drilling/concreting operation he did not see light on the light-emitting sensor.

Inspector:   
Mohinder Chahal 9/30/08

REC'D \*08 OCT-07 #007039