

STATE OF CALIFORNIA	<b>04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9</b>	Report No.	625/835
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	8/29/2008
		Cont. Hrs	600-1630
		Insp. Hrs	700-1530

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	WEATHER	Clear
Temporary Towers Foundation C		

			HOURS - ITEM NO.				Idle or Down	
<b>EQUIPMENT AND/OR LABOR:</b>			REGULAR	OT	DT	RENTAL		
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)					REMARKS	
		<b>TRAYLOR - DUTRA</b>						
		Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton (OE)	8	2				
261-45-5018		644-J John Deere Front Loader	8	2				
		<b>DRILL TECH</b>						
	1	Driller Bauer model	8	2				
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
	1	Groove Crane	8	2				
AC-19	1	Air Compressor	8	2				
	1	Brad Midleton (Foreman)	8	2				
	1	Raul Melgoza (Operator)	8	2				
	1	Nicolas Leon (Labor)	8	2				
	1	Eric Iguera (Labor)	8	2				

- I started at 7:00 AM at the office, and went to the site to monitor the construction progress. Drill Tech started drilling on CIDH 101.
- The contractor did not have any containment plan in place prior to drilling. Robert Wong told the contractor not to put any spoils on the crushed rock, and to use some container to haul the spoils from the drill hole to the stock pile location. The contractor disregarded the advise of the SWPPP personal at the site (Robert Wong).
- The drilling started at high tide and we advised the contractor of potential problem that could arise from high water level. The contractor did have any dewatering plan prepared in case they encounter water which was certain since the contractor start drilling at the high tide time. After about 30 minutes of drilling the CMP got loose and the CIDH hole was caving by the surrounding rock and the driller was sinking. The contractor stopped the drilling operation at 12:00 PM.
- Finished at 3:30 PM for the day

<b>R-Rental, C- Contractor</b>	REC'D 08 OCT 09 10:12 AM	Title: <b>Abdulkarim T Ali (TE Civil)</b>
	Signature:	