

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 656
Project Work Day: 866
Date the Shift Began: 9/29/08
 NIGHTWORK MONDAY
Shift Hrs Start 6:30 Stop 15:00
Engineer's Hrs Start 7:30 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE

Location: Temporary Tower D Remark:			Report No. 46.B				Weather: Sun, 69° - 74°		
ITEM NO. >>			8				Prime American Bridge / Fluor JV (P)		
							Sub #1 Traylor-Dutra JV (1)		
							Sub #2 (2)		
							Sub #3 (3)		
							Sub #4 (4)		
							Sub #5 (5)		
EQUIPMENT AND/OR LABOR:			Furnish Temporary Towers				IDLE OR DOWN/ ELSEWHERE		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT				REMARKS Name Classification Prime / Sub	
		Big Digger Manitowoc 2250 Crane	8.00						
#005		Lincoln Electric Welder	8.00						
#002		Lincoln Electric Welder	8.00						
L479		Multiquip Generator	8.00						
L437		Multiquip Air Compressor	8.00						
L480		Multiquip Air Compressor	8.00						
		PLDR	8.00				Adam Price	FOR 2	
		PLDR	8.00	1.00			Bud Germany	FOR 2	
		PLDR	8.00				Dan Adams	OPER 2	
		PLDR	8.00				Danny Vega	APPR 2	
		PLDR	8.00	1.00			Doug Brewer	JRNY 2	
		PLDR	8.00	1.00			Kurt Dillard	JRNY 2	

8AM: Temp Tower/Concrete Staff Meeting

North Driving Frame: Welders Danny Vega and Dan Adams performed weld repairs on the pile connections. Andrew Cauffman, CWI, was present during the entire operation. He marked up all the piles, Adam or Danny performed the repair, then Andrew performed a full VT and MT. This work was completed for all North piles, D101-D108.

The Big Digger crew (Doug Brewer, Kurt Dillard, and Bud Germany) helped place the rebar cages at Temporary Tower C. Their shift went from 5:00 - 14:30.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 0.0	INSPECTION

GINA RIZZARDO
GINA RIZZARDO
First Name Last Name
TE/CT
Title

RECT-08 NOV-04 #001544