

dkmj

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 797
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1007
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/17/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS		
Equ ip. #	N O . M E N	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	HOURS - ITEM NO.								IDLE OR DOWN	Name	Contractor
1	1	General Foreman	4									Bognaes, Bob	RSC	
2	1	Foreman	4									Greenlee, Tim	RSC	
3	1	Ironworker	0									Pelayo, Jose	RSC	
4	1	Ironworker	0									Reyes, Danial	RSC	
5	1	Ironworker	4									Quiroz, Victor	RSC	
6	1	Ironworker	0									Quiroz, Fermin	RSC	
7	1	Ironworker	4									Ortiz, Lucino	RSC	
8	1	Ironworker	0									Van Brusselen, Jon	RSC	
9	1	Ironworker	0									Rodriguez, Ernesto	RSC	
10	1	Ironworker	0									Rasmussen, John	RSC	
11	1	Ironworker	0									Gutierrez, Rodolfo	RSC	
12	1	Ironworker	0									Leon, Fidel	RSC	

Weather: Overcast, rain, cold, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC cleaning and finishing punch list items. See punch list below.
- RSC only work ½ day due to rain.

NOTES:

•

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep

W2 Pour 6 North Punch-list Rev 0.

Reinforcement:

- Trim vertical straight bars east face.
- Check and adjust clearances throughout. In particular along north side vertical skin reinforcement extends high may require bending down, also check vertical candy cane around south east area.
- Install form savers east bulkhead.
- Securely tie #25 horizontal rebars east face.
- Provide 80mm clearance northeast face.
- Check that last two #25 horizontal rebars extend from east face to west face.
- Install PT grillage with black foam throughout.
- Splice #25 vertical candy canes between vertical PT bars and splice #25 vertical candy canes in vertical tendon area where tails were excessively trimmed per discussion with T. Greenlee.
- Provide support to horizontal spirals and U rebars.