

09/28/2012 (Working hours: 12hrs.)

SAS LOAD TRANSFER

PAHSE 3 (preparation) North Side:

Involved Panel Points: PP28, & PP32

The ABF crew performs the following for Phase 3 preparation.

- Tighten the 3-1/2" rod into the socket and secure it is not less than 130mm
- Four Hydraulic jacks are set, one under each extended rod.
- Remove the suspender slack by using the pump and Hydraulic jack system, which makes it easier for phase 3 to be completed much faster.

The engagement length for are the panel points PP28, and PP 32 were checked and all in the 130mm range.

ABF Crew:

-Mathew Holt (Foreman)-Left at 3:30PM

-Mathew Cochrane

-Lonny Candelaria

-Pablo Ramirez

-Charlie Lanier

-Kevin Alger (op.)-Left at 5:20PM

Crane Grove (ABF 002363)

NOTE:

Prepared by: Abbas Iranmanesh 3hrs.OT)