



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 066 Const Calendar Day: 270 Date: 05-Jun-2010 Saturday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 06:30 am 03:00 pm Break: 00:30 Over Time: 08:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 08-Oct-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 60 - 70
 Precipitation 0.00" Condition Partly cloudy in the AM to sunny in the PM

Working Day If no, explain:

Diary: Dispute
Work description.
 - Monitored stressing operations with Caltrans strain indicator 59432 for continuity tendons E27A, E28A, and E44.

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons
 SCHWAGER DAVIS INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	FOR	Erin Jones	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Marty Murillo	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Randy Hill	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute
Work description. 034 X-W2C-BCT.034
 - Pushed 6 strands from pack number 8667 and the remaining 21 strands from 8148 into continuity tendon E44.
 - Stressed continuity tendons E15A, E16A, and E27A using the monostrand ram 6-8-134 with gauge A.
 - Stressed continuity tendon E28A using the monostrand ram 6-8-0014 with gauge A.
 - Stressed continuity tendons E43, and E44 using the multistrand ram CH600-8-109 with gauge A.
 The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:
 Stressing Rams: 6-8-0014, 6-8-134, and CH600-8-109
 Hydraulic Pumps for Monostrand Rams: 2 units with no designated numbers on the equipment
 Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment
 Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02
 Strand Pusher: No number designated on the equipment

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

