



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 082 Const Calendar Day: 291 Date: 26-Jun-2010 Saturday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 03:00 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 14-Jul-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60  
 Precipitation 0.00" Condition Mostly sunny

Working Day  If no, explain:

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons  
 SCHWAGER DAVIS INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	JNM	Randy Hill	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Bobby Almon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Todd Blackwell	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Carriker	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Samnang San	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

**Work description.** 034 X-W2C-BCT.034

- Stressed continuity tendons W15A, and W16A using the monostrand ram 6-8-0014 with gauge A.
- Stressed continuity tendons W27A, W28A, and W42B using the monostrand ram 6-8-134 with gauge A.
- Stressed continuity tendon W43 using the multistrand ram CH600-8-109 with gauge A.

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

- Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109
- Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment
- Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment
- Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02
- Strand Pusher: No number designated on the equipment
- Grout Pump: No number designated on the equipment
- Plasma Cutter (Hyperthern Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF operations and equipment at the W2 cap beam.