

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 5:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 085 Const Calendar Day: 295 Date: 30-Jun-2010 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

14-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60**Precipitation** 0.00"**Condition** Mostly sunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

- Continued to work on pertinent paperwork related to the stressing the W-Line continuity tendons and strand placement.

☐**04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons**

SCHWAGER DAVIS INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	JNM	Todd Blackwell	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Brian Nobile	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Samnang San	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 034 X-W2C-BCT.034

- Pushed strand from pack numbers 8721, 8669, and 8166 into continuity tendon ducts W1A to W12A.
- Continued to install live + dead end anchorheads and wedges for the W-Line A continuity tendons.

☐

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109

Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment

Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment

Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02

Strand Pusher: No number designated on the equipment

Grout Pump: No number designated on the equipment

Plasma Cutter (Hypertherm Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF operations and equipment at the W2 cap beam.

