



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 089 Const Calendar Day: 302 Date: 07-Jul-2010 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 03:00 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 14-Jul-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60

Precipitation 0.00"

Condition Overcast in the AM and partly overcast in the PM

Working Day  If no, explain:

**Diary:** Dispute

**Work description.**

- Continued to work on pertinent paperwork related to the stressing the W-Line continuity tendons and strand placement.

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons  
 SCHWAGER DAVIS INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SCHWAGER DAVIS INC.								
Ironworker	FOR	Erin Jones	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Brian Nobile	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Bounthaby Singharath	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Samnang San	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute

**Work description.** 034 X-W2C-BCT.034

- Stressed continuity tendons W5A to W14A using the monostrand ram 6-8-0014 with gauge A.
- Stressed continuity tendons W29A to W38A using the monostrand ram 6-8-134 with gauge A.

Lalit assisted me with inspecting/monitoring stressing operations, see his diary for additional details.

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

- Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109
- Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment
- Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment
- Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02
- Strand Pusher: No number designated on the equipment
- Plasma Cutter (Hyperthern Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF operations and equipment at the W2 cap beam.