

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Run date 21-Nov-14 Time 6:58 PM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 232 **Const Calendar Day:** 304 Date: 04-Apr-2013 Thursday Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm **Break:** 01:00 Over Time:

Federal ID: Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Condition Rain AM; overcast showers PM Precipitation

Working Day 🗹 If no, explain:

Diary:												Dispute
General Comments												_
Weekly safety meeting 0800-0900. Process RFI 2480R07. Track progress of FW Spencer installation of mechanical piping. Misc MEP paperwork and write diaries.												
04-0120F4	0120F4 Bid Item: 081 0-000-000.081				CLEAN AND PAINT CABLE SYSTEM							
CERTIFIED COATINGS COMPANY												
04-0120F4	Rid	Item:	126	0-000-000	126	COMPRES	SS AIR (4 NPS)				
F.W. SPENCER				0-000-000.	120	OOMI IKE) All (+ IVI O,				
Labor	AIVD OC) IV, IIVC	<u>, </u>									
Trade		Class		Name		RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor:	F.W. SP	ENCER	AND S	ON, INC								
Welder		JNM		CURTIS JUMP		8.00	0.00	0.00	8.00			
Plumber/Pip	oefitter	JNM		NARCISO BIAGI		8.00	0.00	0.00	8.00			
Plumber/Pip	oefitter	JNM		DAVID LAW		8.00	0.00	0.00	8.00			
Diary:												Dispute
Bike Path N	ИЕР			126	0-000-	000.126						
Rick Kiikvee continued welding utility outlets on sections of 4" CA line to be installed along the bike path.												
Dave Law assisted this operation and assisted Narciso Biagi in adjucting the carbon steel piping at various												
locations which had been off-set due to load transfer.												
Bill O'Sullivan sent an email requesting to substitute a Category #7648 3/4" x 8.5" power stud for attaching												
the PS-18 pipe support plate at W2E, in lieu of the Category #ESR-3067 which is specified in the response												
to RFI 2464R00. Adil Mohammed approved this substitution in an email of 4/4/2013, with the proviso that												
the plate be	attach	ned wi	th the	dimensions	he sent	with the	email.					

