



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 787 Const Calendar Day: 360 Date: 30-May-2013 Thursday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear

Working Day If no, explain:

Diary:

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

PIER 7 MATERIAL PURCHASE: This morning at approximately 0700, I discuss with Bob Kick and Anthony Garcia of ABF purchasing clear packaging tape for use in labeling rods to be cut for sampling and testing. Most of these locations are at the PWS anchor rod stickout on the backside of the anchorage. The clear packaging tape will be used to tape over the Sharpie or Paint Pen labels to keep the ID text from rubbing or wearing off during handling. A box/carton of clear packaging tape is ordered by ABF this morning and received late morning. There are a total of 36 rolls of clear packaging tape in the purchased box/carton.

TOWER FOUNDATION ANCHOR RODS: Today, at the tower anchorage, an ABF ironworker begins grinding galvanizing from the ends of the tower foundation anchor rods so that METS can perform in-situ hardness testing. Inspection is by others.

