

Mahmoud
Khandaghabadi/D04/Caltra
ns/CAGov

12/14/2012 06:17 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman
Granados/D04/Caltrans/CAGov@DOT
cc Warren Collins/D04/Caltrans/CAGov@DOT, Saman
Soheilifard/D04/Caltrans/CAGov@DOT, Marnell
Talley/D04/Caltrans/CAGov@DOT

bcc

Subject 12/14/12 Diary/PP 46 SW cable is washed in 30 minutes

Date: 12/14/12

Work Shift: 7:00 AM - 5:30 PM

Field Shift(s): 7:00 AM - 5:30 PM

Location(s): NORTH & SOUTH CABLES

Summary of Field work & other work:

The Contractor Work I attended today:

PP 46 N: Contractor covered the K-Rails, placed the wash Canister on NW cable and tried a dry run. SWPPP Robert Wong inspected the set up and told Contractor to fix the hoses and valves to eliminate all the fresh water leaks. The fresh water has been treated with chloride and is not allowed to enter the Bay. Contractor lowered the canister and fixed most of the leaks; then ran the canister up on NW cable with 10 to 1 mixture of Rost-Oleum degreaser and pressure washed the cable down with water temperature 240`F and water pressure 4000psi. The NW and NE cables are washed by 15:00 (about 3 hours), The SE cable is washed from 15:15 to 16:15, **The SW cable is washed in 30 minutes from 16:30 to 17:00.**

The Foreman said he wants to find out if he can clean the SW cable in 30 minutes.

Oil observant Fiber Rolls are delivered to job site and are placed at the southern edge of WB deck to observe the oil and soap run from the washing operation on the deck.

Paint crew did not work on the deck today.

The final inspection of painted cables after the paint is dried.

Contractor's crew:

Leon Cirney Foreman
Bill Gatewood Labor
Bill Padderatz Wash Foreman
Genier Valdez Laborer
Sage Ray Paint Foreman
Manuel Barrios Laborer

OT: (2-hrs) [Field work, Prepare Daily Coating Inspection Forms, Report to the office Lead.]